



NONCONFORMANCE REPORT

☒ Complete

Report #:	Job #:	Ref #:	Drawing #:	Date:	Reported by:
12-222	10-658		aaX-59	26-Mar-12	Tina Tini

Description of What Happened:

Area. Detected

Center holes on link plates for aax59 where drilled in the wrong location. Measurement was taken from the wrong end of the plate.

Quality Assurance

Error Type: Detail Caused by: Shop Detail

Action Type:

DISPOSITION (correct nonconformance)

Action Taken:

Action Req'd.:

Sterling engineers have been notified of the nonconformance. They have approved the holes to be plugged and new holes to be redrilled in the correct location on site.
Acuren Job No: 255-0064131

rework

Identify Nonconformance by:

Authorized by:

Date to be completed:

this NCR Gary McDonald 11/04/2012

VERIFICATION OF ACTION TAKEN

Verification of Implementation:

Verified by: Gary McDonald

Date: 11/04/2012

Verification of Effectiveness:

Verified by:

Date:

COST

☐ No Cost to WSF

Cost Type: Cost: Hours: Description:

Labour \$1,150.00

DISTRIBUTION

Donny McCue; Earl
Clifford; Felix Romano;
Greg Miazga; Jeff
Andersen; Jim Kanerva;
Kerry Ruether; Pato
Chavez; Paul Devine;
Paul Zubick; Rob
Wright; Robi Dosanj;
Terry Degner; Udo
Sorge; Bruce Webb